

THREE WEEK LOOK AHEAD SCHEDULE

ACTIVITY	STAGE	WORK HOURS	Mar-15														Apr-15																
			TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S
			19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
HIGHWAY																																	
BRIDGE																																	
Backfill Gilman Street Side of Abutments	1B	8:00am to 3:00pm																															
Damproof and Waterproof Abutments and Wingwalls	1B	8:00am to 3:00pm																															
Install Vertical Joint Seal at Abutments and Backwalls	1B	8:00am to 3:00pm																															
Backfill Abutment Stems and Wingwalls and Install S2 SOE	1B	8:00am to 3:00pm																															
Bush Hammer Abutment Tops per NCR 007	1B	8:00am to 3:00pm																															
Drill Dowels for Backwalls per NCR 002.1 and 002.2	1B	8:00am to 3:00pm																															
Grout Backwall Bed & Erect Backwalls	1B	8:00am to 3:00pm																															
Grout Precast Backwall & Curtain Wall NMB Sleeves	1B	8:00am to 3:00pm																															
Grout Backwall Vertical Shear Keyways	1B	8:00am to 3:00pm																															
Place Grout Skim Coat at Required Bearing Seats per NCR 007	1B	8:00am to 3:00pm																															
Set Bridge Bearing Pads	1B	8:00am to 3:00pm																															
Install Temp "No Parking" Signs and Flyer Neighborhood**	1B	8:00am to 3:00pm																															
Erect and Detail Structural Steel**	1B	8:00am to 3:00pm																															
Erect Precast Bridge Deck Panels**	1B	8:00am to 3:00pm																															
Adjust and Level Precast Bridge Deck Panels	1B	8:00am to 3:00pm																															
Weld Shear Studs on Structural Steel	1B	8:00am to 3:00pm																															
Install Backer Rod between Steel Beams & Deck Panels	1B	8:00am to 3:00pm																															
Install Post Tensioning Strands & Shrink Wrap Ducts	1B	8:00am to 3:00pm																															
Grout Transverse Shear Keyways	1B	8:00am to 3:00pm																															
Verify Grout Compressive Strength	1B	8:00am to 3:00pm																															
Post Tension the Strands	1B	8:00am to 3:00pm																															
Grout PT Ducts	1B	8:00am to 3:00pm																															
Grout Beam-to-Deck Panel Haunch & Deck Leveling Pockets	1B	8:00am to 3:00pm																															
Place Ready Mix Concrete at Shear Connector Pockets	1B	8:00am to 3:00pm																															

NOTES:

**Implement Temporary "No Parking" TMP for Gilman and Aldrich

Any Saturday work will be from 9:00am to 5:30pm