

BEACON STREET SOMERVILLE ROAD RE-CONSTRUCTION

Contract No. 90025

Three week look ahead: Monday-Friday, 7:00am-3:30pm

WORK ACTIVITIES

Week Ending: 8.5.2016

Finish milling asphalt to Park St full width

Excavate down to Gravel subgrade full width (Sacramento St. to Park St.)

Week Ending: 8.12.2016

Excavate down to Gravel subgrade full width (Sacramento St. to Park St.)

Week Ending: 8.19.2016

Install of dense grade and fine grading

Pave base and binder course (Roseland St. to Park St.)

TRAFFIC SET UP

Beacon St. will be closed from Oxford St. to Park St. during normal working hours.

- Traffic from Inman Sq. will be detoured at Park St. to Somerville Ave.
- Traffic from Porter Sq. will be detoured at Oxford St.
- After working hours two-way traffic will be re-established for nighttime traffic
- Star Market and all other businesses will remain accessible at all times
- Bicycle detours in both directions will remain in place for this period of time

